

MEMORANDUM

From: Dewberry

On behalf of:



New Jersey Department of Environmental Protection
Environmental Management - Assistant Commissioner's Office
Mail Code: 401-03B
PO Box 420
Trenton, NJ 08625
(609) 292-2795 FAX: (609) 777-1330

DATE: Friday December 20, 2013

RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project

~For Official Use Only~

NORTHERN REGION:

To Date:

- Total verified sediment removal (total cubic yards): 107,524
- Estimated hydrographic survey acres: 177

This Week's Operations:

- Contractor continued sediment removal operations in one Zone 2 marina. Previously removed sediment continues to be transported and processed for disposal.

Next Week's Operations:

- Sediment removal operations are scheduled to continue in two Zone 2 marinas within the week of 12/23/13. Final sediment removal operations to begin on 12/26/13 in one Zone 2 marina.

Estimated Completion Dates of Current Tasks for Northern Region as of
12/18/2013:

Northern Region	
Activity	Estimated Completion
Marina Sediment Removal	Late December

CENTRAL REGION:

To Date:

- Total verified sediment removal (total cubic yards): 327,429
- Total verified hydrographic survey acres: 453

This Week's Operations:

- Sediment removal operations have reached completion. Offload sites are being returned to their pre-use conditions. Contractor conducted post-hydrographic surveys at the Zone 4 area 3, 4, and 4B sediment removal sites.

Next Week's Operations:

- Contractor will continue to return offload sites to their pre-use conditions.

Completion Dates of Current Tasks for Central Region as of 12/18/2013:

Central Region	
Activity	Status
Overwash Sediment Removal	Completed (Mid-December)

SOUTHERN REGION:

To Date:

- Total estimated cubic yards of sediment removed: 36,738
- Estimated hydrographic survey acres: 193

This Week's Operations:

- Sediment haul-out continued at Great Bay Marina, in Zone 9.
- Sediment removal operations were completed at Waterfront Marina and Grassy Sound Marina, in Zone 11.
- Post-dredge hydrographic surveys were performed for Waterfront Marina and Grassy Sound Marina, in Zone 11.
- Sediment removal operations began at Gandy's Beach Marina, in Zone 11.
- Sediment removal operations continued at Waterfront Marine Boatyard, in Zone 11.
- Site remediation complete at All Seasons Marina and Waterfront Marina, in Zone 11.

Next Week's Operations:

- Sediment removal haul-out will continue at Great Bay Marina, in Zone 9.
- Sediment removal operations will begin at Fortescue State Marina, in Zone 11.

- Sediment removal operations will continue at Waterfront Marine Boatyard and Gandy's Beach Marina, in Zone 11.

Estimated Completion Dates of Current Tasks for Southern Region as of 12/18/2013:

Southern Region	
Activity	Estimated Completion
Marina Sediment Removal	Late December

Please note that field operations in all regions related to Superstorm Sandy: New Jersey Waterway Debris Removal Project will be completed by December 31, 2013.

Additional information available at:

<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport

~For Official Use Only~