

MEMORANDUM

From: Dewberry

On behalf of:



New Jersey Department of Environmental Protection
Environmental Management - Assistant Commissioner's Office
Mail Code: 401-03B
PO Box 420
Trenton, NJ 08625
(609) 292-2795 FAX: (609) 777-1330

DATE: Tuesday, July 16, 2013

RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project

~For Official Use Only~

NORTHERN REGION:

To Date:

- Total cubic yards of debris removed (inland): 7,106
- Total number of large debris recovered: 38 vessels
- Total verified sediment removal (total cubic yards): 81,983
- Total verified acres surveyed by side scan sonar: 32,988
- Estimated hydrographic survey acres: 177
- Total targets identified: 1,896
- Total targets retrieved: 767
- Total targets disqualified/below draft depth: 1,059

Yesterday's Operations:

- Sediment removal will continue in Von Dohln Marina and the DOT Channel of Smiths Creek. Debris Removal will continue in Weehawken.

Forecasted Operations:

- Tuesday: Sediment removal will continue in Von Dohln Marina as well as the DOT Channel of Smiths Creek. Debris removal continues on the Hudson River.
- Four-day outlook: Sediment removal will continue in the Hudson marinas and Smiths Creek. Debris removal will continue on the Hudson River. Debris spotted in the Elizabeth Bay area to be assessed for debris removal.

Estimated Completion Dates of Current Tasks for Northern Region as of 7/12/2013:

Northern Region	
Activity	Estimated Completion
Debris Removal	Late July
Marina Sediment Removal	Late October
DOT Channel Sediment Removal	On Hold

CENTRAL REGION:

To Date:

- Total cubic yards of debris removed: 62,325
- Total large debris (vessels, cars, etc.): 106 vessels, 4 vehicles
- Total estimated Sediment removed: 31,418
- Total verified acres surveyed by side scan sonar: 53,750
- Estimated hydrographic survey acres: 278
- Total targets identified: 5,111
- Total targets retrieved: 2,138 (adjusted)
- Total targets disqualified/below draft depth: 2,973

Yesterday's Operations:

- Debris removal crews worked in the Mantoloking area and Island Beach State Park removing debris. Sediment removal and sand screening operations continued in Zone 4.

Forecasted Operations:

- Tuesday: Debris removal crews are working in the Lavallette area and Island Beach State Park in Zones 4 and 7 removing debris. Sediment removal and sand screening operations to continue in Zone 4.
- Five-day outlook: Debris operations have achieved substantial completion and contractor will continue to respond to new debris sighting reports. Sediment removal and sand screening operations to continue in Zone. Beach quality sand will continue to be relocated to Brick Beach.

Estimated Completion Dates of Current Tasks for Central Region as of 7/12/2013:

Central Region	
Activity	Estimated Completion
Bay/Lagoon Sediment Removal	Late August
Marina Sediment Removal	Early September
DOT Channel Sediment Removal	On Hold

SOUTHERN REGION:

To Date:

- Total cubic yards of debris removed (inland): 17,718
- Total large debris (vessels, cars, etc.): 40 vessels
- Total verified acres surveyed by side scan sonar: 103,739 (adjusted)
- Estimated hydrographic survey acres: 177
- Total targets identified: 8,406
- Total targets retrieved: 2,788
- Total targets disqualified/below draft depth: 4,681

Yesterday's Operations:

- Scouted and marked targets in Zone 8.
- White goods removal took place at Holgate TOLS in Zone 9.
- One pre-load was taken to Atlantic City landfill from Zone 11.
- Work completed. No activities were performed in Zones 10 and 11.

Forecasted Operations:

- Tuesday:
 - Vegetative Debris removal to be conducted near Rt. 72 in Zone 8.
 - Scouting and marking of targets in Zone 8.
 - Target and debris removal will be conducted in Zone 8.
 - Plan and prep for sediment removal in Zone 8.
 - No activity scheduled in Zones 9, 10 and 11.
- Four-day outlook:
 - Plan and prep for sediment removal will continue in Zone 8.
 - Debris items will continue to be identified and collected in Zones 8, 9, 10 and 11.
 - Target and debris removal will continue in Zone 8; and at 34th Street in Ocean City, Zone 11.

Estimated Completion Dates of Current Tasks for Southern Region as of 7/12/2013:

Southern Region	
Activity	Estimated Completion
Bay Debris Removal	Mid-July
Delaware Bay Debris Removal	Late July
Blocked Storm Water Outfall Sediment Removal	Early September
Lagoon Sediment Removal	Mid-October
Marina Sediment Removal	Mid-November
DOT Channel Sediment Removal	On Hold

Report debris at 1-877-WARN-DEP or at waterwaydebris@dep.state.nj.us.

Additional information available at:

<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport

~For Official Use Only~